

COON RAPIDS MUNICIPAL UTILITIES GAS PIPING STATEMENT

LOCATION OF PREMISES			
Customer Name	Owner of Premises OR <input type="checkbox"/> Same as Customer		
Address	City	State	Zip

CONTRACTOR INFORMATION			
Contractor Name	Gas Piping Installer's Name	Phone No.	
Address	City	State	Zip

TYPE OF SERVICE: (check appropriate boxes)						
<input type="checkbox"/> Residential	<input type="checkbox"/> Commercial	<input type="checkbox"/> Industrial	<input type="checkbox"/> New Piping	<input type="checkbox"/> Existing Piping	<input type="checkbox"/> Manufactured Home	<input type="checkbox"/> Converted Piping

DELIVERY PRESSURE	
<input type="checkbox"/> 7" W.C.	<input type="checkbox"/> Other _____ psig

APPLIANCES CONNECTED & BTU/HR					
<input type="checkbox"/> Furnace	BTU/HR _____	<input type="checkbox"/> Water Heater	BTU/HR _____	<input type="checkbox"/> Tankless Water Heater	BTU/HR _____
<input type="checkbox"/> Range	BTU/HR _____	<input type="checkbox"/> Dryer	BTU/HR _____	<input type="checkbox"/> Fireplace	BTU/HR _____
<input type="checkbox"/> Other _____	BTU/HR _____	<input type="checkbox"/> Other _____	BTU/HR _____	<input type="checkbox"/> Other _____	BTU/HR _____

CONTRACTOR STATEMENT		
<p>The undersigned states the above piping was completed or converted to natural gas service and was inspected and pressure tested on the premises described above according to applicable codes and that the gas piping complies with the provisions of all applicable codes and CRMU Service Rules.</p>		
PRESSURE TEST DATE (Required) _____ / _____ / _____ <small style="display: flex; justify-content: space-around; width: 100%;"> Month Day Year </small>	Signature	Date

ADDITIONAL REQUIREMENTS: These requirements MUST be completed prior to permanent gas turn-on.
<p>This is not a complete list, consult the CRMU Gas Service Rules and NFPA 54 for complete requirements. We are calling out the items in the list below because they are frequently missed.</p> <ol style="list-style-type: none"> 1. Installation of a significant portion of internal customer piping, including required valves (inside and out) must be completed prior to CRMU accepting a Gas Piping Statement and providing permanent gas turn-on. 2. Customer piping must be connected to the gas meter outlet with all valves in closed position and pipe ends capped before CRMU will provide permanent gas turn-on. 3. Mark the piping on multiple meter set installations with permanent metal tags designating which unit will be served by each meter. 4. Pressure test customer piping at a minimum of 3 psi for a minimum of 10 minutes. <ol style="list-style-type: none"> a. This testing criterion applies only to piping served by the standard pressure of 7 inches of water column. <p style="text-align: center; margin-top: 10px;"> Submit this completed Gas Piping Statement to CRMU only after ALL of the above work is completed. This completed form must be received for the customer to be provided permanent gas service. </p>

